

Handout 9B
Schedule Highlights
Summary of Key Schedule Changes

Consultative Work Group Meeting
May 16, 2018

Schedule Highlights

Groundwater Remedy Design

- Final Design Submittal
 - ✓ PG&E produce final design/submit to Agencies – 11/18/15
- State CEQA Evaluation/Preparation of Groundwater Subsequent EIR (SEIR)
 - ✓ Draft SEIR for public review – 1/12/17
 - ✓ 45-day Public Comment – 1/12/17 through 2/27/17
 - ✓ Open Houses/Public Meetings/Hearings – 1/31, 2/1/17
 - ✓ Final SEIR/RTCs/Findings/MMRP – 3/7 thru 12/21
 - ✓ 30-day Circulation – 12/21/17 through 1/22/18
 - ✓ Certification of Final SEIR – 4/24/18
- Agencies Review/Approve Final Design
 - ✓ DOI's Approval of Final Design and C/RAWP – 4/3/18
 - ✓ DTSC's Approval of Final Design and C/RAWP – 4/24/18

Soil Investigation

- Soil Investigation
 - ✓ Field Implementation – completed 4/27/17
 - ✓ Laboratory Analysis – completed November 2017
 - ✓ Soil Data Summary Package – submitted 5/9/18
- Dioxin/Furan Background Study Technical Memorandum
 - ✓ PG&E submitted draft TM to DOI – 7/20/17
 - ✓ Agencies, Tribes, and Stakeholders reviewed/provided comments – 7/20 to 8/21/17
 - ✓ DOI provided direction to PG&E – 9/22/17
 - ✓ PG&E submitted revised TM to DOI – 10/13/17
 - ✓ DOI approved revised TM – 11/16/17
 - ✓ Errata for the TM – 2/14/18

Soil Risk Assessment

- Agencies' direction to move forward with Soil Risk Assessment – 6/20/17
- Data summary for EPC calculation – 7/28/17
- EPC Calculation – 7/31 through end of Nov 2017
 - ✓ Meeting to discuss EPCs – August 16
- Risk Assessment Report
 - ✓ Draft Report - Target submittal August 10, 2018
 - ✓ Tribes and Stakeholder Review: 8/16 – 9/17/18
 - ✓ Agencies Review: 8/16 – 10/1/18
 - ✓ Risk Assessment Walk-Thru via WebEx - Week of 8/20-8/24 (tentative)

Soil RFI/RI Reporting (Volume 3)

- Soil RFI/RI Report
 - ✓ Draft Report - Target submittal February 13, 2019
 - ✓ Tribes and Stakeholder Review: 2/18 – 3/20/19
 - ✓ Agencies Review: 2/18 – 4/4/19

Summary of Key Schedule Changes

Handout 9B

Summary of Key Schedule Changes since August 15, 2007 (Rev. 38)

May 16, 2018 changes highlighted in Yellow – changes are from February 18, 2018

Activities	Forecast Schedule Deviation	Key Reasons
Groundwater		
Pre-Final (90%)/Final Design and Construction/Remedial Action Work Plan (through CEQA Review and Approvals) (Lines 1590-1676)	<ul style="list-style-type: none"> • FF 9/24/2012 (Rev. 11) • FF 10/2/2012 (Rev. 12) • FF 11/30/2012 (Rev. 13) • FF 1/29/2013 (Rev. 14) • FF 7/2/2013 (Rev. 15) • FF 1/20/2014 (Rev. 16) • FF 5/22/2014 (Rev. 17) • FF 9/8/2014 (Rev. 18) • FF 10/7/2014 (Rev. 19) • FF 10/29/2014 (Rev. 20) • FF 12/31/2014 (Rev. 21) • FF 3/26/2015 (Rev. 22) • FF 4/3/2015 (Rev. 23) • FF 6/30/2015 (Rev. 24) • FF 8/4/2015 (Rev. 25) • FF 10/22/2015 (Rev. 26) • FF 12/26/2016 (Rev. 27) • FF 2/6/2017 (Rev. 28) • FF 3/6/2017 (Rev. 29 and 30) • FF 4/11/2017 (Rev. 31) • FF 6/23/2017 (Rev. 32 and 33) • FF 8/1/2017 (Rev. 34) • FF 10/12/2017 (Rev. 35) • FF 12/7/2017 (Rev. 36) • FF 3/30/18 (Rev. 37) • AF 4/3/18 and 4/24/18 (Rev. 38) 	<ul style="list-style-type: none"> • Cascading extension of schedule from Preliminary (30%) Design. • Extend duration for CWG/TWG review from 30 to 60 calendar days. • Extend duration for Tribal Consultation from 30 to 60 calendar days. • Extend duration of DTSC/DOI review from 45 to 75 calendar days. • Cascading changes from Intermediate (60%) Design and 60% Design Addendum. • Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule. • Extension of schedule reflected a) the additional time required to complete resolution of 60% comments and b) the added time anticipated for resolution of 90% (from 1 month to 3 months). • Extend duration for Agencies' review/approval of design to 2 work weeks. • Addition of supplemental design. Extend duration for Agencies/ Stakeholders/Tribes review. • Adjusted response to comments and comment resolution to reflect the nature/number of comments received and the 90% RTC protocol. • Addition of a web-based comment resolution meeting on August 26-27, 2015. • Addition of State CEQA review and preparation of the Groundwater Subsequent EIR (SEIR). • Additional time required to compare final design with 2011 concept for project description. • Additional time required to complete the Project Description and prepare the Draft SEIR. • Extended public review time of the Draft SEIR by one week (from 45 to 52 calendar days). • Additional time required to prepare the Draft SEIR. • Additional time required to respond to comments received on the Draft SEIR, meet with Tribes/Stakeholders, and finalize the SEIR. • Additional time required for DTSC's consultation with Tribes.
Construction	FF for completion of construction	<ul style="list-style-type: none"> • Cascading extension of schedule from Preliminary (30%) Design.

(Lines 1688-1719)	<ul style="list-style-type: none"> • 6/18/2014 (Rev. 11) • 6/26/2014 (Rev. 12) • 8/18/2014 (Rev. 13) • 9/29/2014 (Rev. 14) • 2/26/2015 (Rev. 15) • 9/17/2015 (Rev. 16) • 12/4/2015 (Rev. 17) • 9/16/2016 (Rev. 18) • 10/17/2016 (Rev. 19) • 11/8/2016 (Rev. 20) • 1/10/2017 (Rev. 21) • 4/5/2017 (Rev. 22) • 4/13/2017 (Rev. 23) • 6/25/2018 (Rev. 24) • 7/30/2018 (Rev. 25) • 10/15/2018 (Rev. 26) • 12/18/2019 (Rev. 27) • 1/29/2020 (Rev. 28) • Phase 1 - 1/28/2019 (Rev. 29 and 30) • Phase 2 - 1/26/2021 (Rev. 29 and 30) • Phase 1 - 3/7/2019 (Rev. 31) • Phase 2 - 3/5/2021 (Rev. 31) • Phase 1 - 5/20/2019 (Rev. 32/ 33) • Phase 2 - 5/18/2021 (Rev. 32/ 33) • Phase 1 - 6/27/2019 (Rev. 34) • Phase 2 - 6/25/2021 (Rev. 34) • Phase 1 - 9/6/2019 (Rev. 35) • Phase 2 - 9/6/2021 (Rev. 35) • Phase 1 - 10/25/2019 (Rev. 36) • Phase 2 - 10/25/2021 (Rev. 36) • Phase 1 - 10/2/2020 (Rev. 37) • Phase 2 - 9/7/2022 (Rev. 37) • Phase 1 - 9/15/2020 (Rev. 38) 	<ul style="list-style-type: none"> • Cascading extension of schedule from Intermediate (60%) Design Addendum. • Added high level details on construction activities at 60% design stage. • Cascading changes from Intermediate (60%) Design and 60% Design Addendum. • Cascading changes from the Freshwater Source Evaluation and Comment Resolution schedule. • Cascading changes from Pre-Final (90%) Design. • Updated the construction schedule per the September 8, 2014 Pre-Final (90%) Design Submittal. • Cascading changes from certification of Final SEIR and Agencies' approval of Final Design and C/RAWP. • Implementation of phased construction approach.
Start-up	<p>FF for completion of startup</p> <ul style="list-style-type: none"> • 12/14/2015 (Rev. 14) 	<ul style="list-style-type: none"> • Cascading extension of schedule from the above items.

(Lines 1714, 1716-1718)

- 5/13/2016 (Rev. 15)
- 12/2/2016 (Rev. 16)
- 2/20/2017 (Rev. 17)
- 11/23/2017 (Rev. 18)
- 1/2/2018 (Rev. 19)
- 1/24/2018 (Rev. 20)
- 3/28/2018 (Rev. 21)
- 6/21/2018 (Rev. 22)
- 6/29/2018 (Rev. 23)
- 9/10/2019 (Rev. 24)
- 10/15/2019 (Rev. 25)
- 12/31/2019 (Rev. 26)
- 3/4/2021 (Rev. 27)
- 4/15/2021 (Rev. 28)
- NTH IRZ - 1/28/2020 (Rev. 29 and 30)
- Remaining System - 1/31/2022 (Rev. 29 and 30)
- NTH IRZ - 3/6/2020 (Rev. 31)
- Remaining System - 3/10/2022 (Rev. 31)
- NTH IRZ - 5/19/2020 (Rev. 32/33)
- Remaining System - 5/23/2022 (Rev. 32/33)
- NTH IRZ - 6/26/2020 (Rev. 34)
- Remaining System - 6/30/2022 (Rev. 34)
- NTH IRZ - 9/7/2020 (Rev. 35)
- Remaining System - 9/9/2022 (Rev. 35)
- NTH IRZ - 10/26/2020 (Rev. 36)
- Remaining System - 10/28/2022 (Rev. 36)
- NTH IRZ - 9/20/2020 (Rev. 37)
- Remaining System - 8/25/2022 (Rev. 37)
- NTH IRZ - 9/16/2020 (Rev. 38)

- Cascading changes from Intermediate (60%) Design and 60% Design Addendum.
- Cascading changes from the Freshwater Source Evaluation schedule.
- Cascading changes from Pre-Final (90%) Design.
- Cascading changes from Construction line items.
- Cascading changes from approval of Final Design and C/RAWP.
- Implementation of phased construction approach.

Soil

<p>Soil Risk Assessment (Draft, RTCs, Final, Approvals) (Lines 979 - 998)</p>	<ul style="list-style-type: none"> • FF 7/22/2015 (Rev. 16) • FF 6/7/2016 (Rev. 17) • FF 10/18/2016 (Rev. 18) • FF 5/16/2017 (Rev. 20) • FF 8/15/2017 (Rev. 22) • FF 8/14/2017 (Rev. 23) • FF 11/28/17 (Rev. 24) • FF 12/13/17 (Rev. 25) • FF 4/17/2018 (Rev. 26) • FF 5/15/2018 (Rev. 27) • FF 5/22/2017 (Rev. 28 and 29) • FF 6/5/2017 (Rev. 30) • FF 4/20/2018 (Rev. 32 and 33) • FF 6/8/2018 (Rev. 34) • FF 7/30/2018 (Rev. 35 and 36) • FF 3/15/2019 (Rev. 37 and 38) 	<ul style="list-style-type: none"> • Adjusted schedule to reflect current anticipated schedule for approval of Final Soil RFI/RI Work Plan, completion of Work Plan Implementation/Data Analysis, approval of RFI/RI Vol. 3 Reporting, and approval of the Risk Assessment Work Plan Addendum II. • Cascading changes from Soil Work Plan approval and implementation. • Accelerate Soil Risk Assessment Activities to overlap with Soil Investigation Activities. • Cascading changes from Soil Work Plan implementation/Data Gaps Analysis. • Adjusted schedule to reflect the preparation of a Data Summary for EPCs Calculation, and a RTC process in accordance with the October 29, 2012 letter from DTSC to Tribes, titled Response to Comments Process - PG&E Topock Compressor Station, Needles, California • Cascading changes from Work Plan Implementation/Data Gaps Evaluation. • Schedule reflects implementation of Soil RFI-RI-RA RTC protocol. • Schedule reflects additional time required for preparation of the Draft Soil Risk Assessment Report.
<p>RFI/RI Vol. 3 Reporting (Draft, RTCs, Final, Approvals) (Lines 999 - 1014)</p>	<ul style="list-style-type: none"> • FF 7/8/2014 (Rev. 15) • FF 10/1/2014 (Rev. 16) • FF 8/18/2015 (Rev. 17) • FF 12/29/2015 (Rev. 18) • FF 7/26/2016 (Rev.20) • FF 10/25/2016 (Rev. 22) • FF 10/24/2016 (Rev. 23) • FF 2/7/2017 (Rev. 24) • FF 2/22/2017 (Rev. 25) • FF 6/27/2017 (Rev. 26) • FF 7/25/2017 (Rev. 27) • FF 2/16/2017 (Rev. 28 and 29) • FF 11/15/2017 (Rev. 30) • FF 10/29/2018 (Rev. 32 and 33) • FF 12/17/2018 (Rev. 34) • FF 2/7/2019 (Rev. 35 and 36) • FF 9/24/2019 (Rev. 37 and 38) 	<ul style="list-style-type: none"> • Adjusted schedule to reflect current anticipated approval date and scope of the Final Soil RFI/RI Work Plan. • Cascading changes from Soil Work Plan approval and Soil EIR. • Cascading changes from Soil Work Plan approval and implementation. • Cascading changes from Soil Work Plan implementation/Data Gaps Analysis. • Adjusted schedule to incorporate results from the soil risk assessment into the RFI/RI Vol. 3 Report, and to reflect a RTC process in accordance with the October 29, 2012 letter from DTSC to Tribes, titled Response to Comments Process - PG&E Topock Compressor Station, Needles, California • Cascading changes from Work Plan Implementation/Data Gaps Evaluation. • Schedule reflects implementation of Soil RFI-RI-RA RTC protocol. • Cascading changes from Soil Risk Assessment.